

ESENJAY #1 Menasco 11-14, NANCY FIELD, CLARKE COUNTY, MS

DIL (Vertical Well)

SPUDED 12/22/1986

COMPLETED 3/23/1987

TOP BROWN DENSE LIMESTONE

13900

TOP BROWN DENSE LIME OIL SAND

14000

BASE

14100

14200

14300

TOP NORPHLET (BASE SMK)

Esenjay #1 Menasco 11-14

Nancy Field - New Pool Discovery - BDL Oil Sand
Vertical Completion

Perf: 13,976'-14,004' (BDL Oil Sand)

IPF: 2,346 BOPD + 2,300 MCFGPD + No Water
30/64" Choke, FTP 1048 PSI, Gravity 41.1°

Cumulative Production: 298,411 BO + 335,056 MCF

Current Status: P&A

